ARMOR START-UP CHECKLIST

Job Name:		Model Number:	
Address:		Serial Number:	
City:	ST: Zip:	Start-up Date:	
Retrofit New Project How many units are installed at this location? Boiler(s): Water Heater(s): Inspect gas pipe, regulator and meter sizing. Is it sized correctly y for the Btu/Hr requirement? N Comments/Corrections needed for	GAS SUPPLY Gas Pipe Dia. (in.): Is there an inlet gas lockup regulator on the supply? If Yes, is it ten feet upstream from the appliance? N Record in. of water column Static Pressure: Dynamic Pressure:	WATER & ELECTRICAL Water Pipe Dia. (in.): Tank sensor installed Y in storage tank? N At full fire, read and record - Inlet Temp: Outlet Temp: Delta T: Supply VAC: Total Amp draw:	COMBUSTION Low Fire: O2 CO ppm
	8	Have this unit serviced/inspected by a qualified se	onal injury, death, or substantial property damage.
	pe vertical termination	nearest obstruction (min. 24" required for s Front: L Side: Rear: R Side: Comments/Corrections needed for	Top:
w/ single pipe combustion ain Vertical Vent w/ Room Air -	r – single pipe vertical termination supply - single pipe vertical termination ir – single pipe sidewall termination Total Eqv. Length (ft.):	General Job Notes: START-UP PERFORMED B Company:	<u>Y:</u>
Flue Flue Dia. (in.): Material: Comments/Corrections needed for	Total Eqv. Length (ft.):	Name: Phone: START-UP APPROVED BY: Company:	
Send completed form to: Email: 2tech@Lochinvar.com Fax: (615) 882-2963 Mail: Service Dept/Lochinvar	LO High Efficie	Name: Phone: Chinvar® ncy Water Heaters and Boilers operation of the Lochinvar product only. —	Internal Use: S/O #: Routed: Tech:

This does not imply other system components or overall system operation is certified. Component and

 $system\ verification\ should\ be\ performed\ by\ the\ designated\ commissioning\ agent\ or\ installing\ contractor.$

Denied:

App:

300 Maddox Simpson Pkwy.

Lebanon, TN 37090