## CHARGER INSTALLATION AND START-UP CHECKLIST

Model Number:	Job :	Name:		
Serial Number:	Add	ress:		
Start-up Date:				
Retrofit New Project	City	<b>:</b>	State: Zip:	
How many units are installed at this location	ı? Boil	er(s):	Water Heater(s):	
Inspect gas pipe, regulator and meter sizing.	Is it sized correctly for th	e Btu/Hr requirements	? Yes or No:	
If no, list the discrepancies:	Project   City:			
GAS SUPPLY Is there an inlet gas lockup regulator on the Yes or No:  If You is it to proof upstream from the applies		Incoming Static	Incoming Dynamic	
If Yes, is it ten feet upstream from the applia				
Yes or No:	Gas	Line Diameter (inches):		
<u>VENTING</u>				
Is the vent pipe connected to a masonry of	chimney? Yes or No: _	<u>Co</u>		
If Yes, is the masonry chimney lined as requ				
Total area of combustion and ventilation				
	% Free area: $_{\_}$		Two ducts from the outside	
Vent draft - taken 18-24" above flue ada	pter (in. of water column): _		Two ducts from an interior sp	
List any corrections required for vent or air	inlet piping:			
<b>CLEARANCES</b> - Measure and record (inches) th	e service clearances from the nea	rest obstruction (min. 24" re	quired for service):	
Front: Rear:		R Side:	Top:	
List any corrections required for service clear	rances:			
FINAL CETTINGS				
FINAL SETTINGS  Tank Set Point (°F):				
Tank Set Point ( F):				
START-UP PERFORMED BY:		START-UP APPRO	OVED BY:	
Company:		Company:		
Name:				
Phone:		Phone:		
Send completed form to:			Internal Use	
Email: 2tech@Lochinvar.com		. •		
Fax: (615)882-2963		hima		
Mail: Service Dept/Lochinvar 300 Maddox Simpson Pkwy. Lebanon, TN 37090	High Efficiency W	ater Heaters and Boild	ers ————	